Bitumen Reseal & Asphalt Overlay Program 2022

Fulton Hogan Industries Pty Ltd **Revision 5**

Display Week 1

WBS	TASK	START	END	DAYS	% DONE	WORK DAYS
1	**Premobilisation Tasks**		-			-
1.1	Tender Award	Mon 28/03/22	Mon 28/03/22	1	0%	1
1.2	Project kickoff meeting	Fri 01/04/22	Fri 01/04/22	1	0%	1
1.3	Plans Submission	Fri 08/04/22	Fri 08/04/22	1	0%	1
1.4	Seal Design submission	Mon 23/05/22	Mon 23/05/22	1	100%	1
2	**Asphalt Works**		-			-
2.1	Hardy Road	Tue 26/04/22	Tue 26/04/22	1	100%	
2.2	Muir Street	Wed 27/04/22	Wed 27/04/22	1	100%	
2.3	Phineaus Court	Thu 26/05/22	Thu 26/05/22	1	100%	
2.4	Hugh court	Fri 27/05/22	Fri 27/05/22	1	100%	
2.5	Waterhouse Road Intersection	Sat 28/05/22	Sun 29/05/22	2	100%	
2.6	Essington Avenue	Thu 09/06/22	Fri 10/06/22	2	100%	
2.7	Temple Terrace OB	Sat 11/06/22	Sun 12/06/22	2	100%	
2.8	Driver Avenue - Section 1	Tue 14/06/22	Wed 15/06/22	2	100%	
2.9	Temple Terrace IB - Section 1	Sat 25/06/22	Sat 25/06/22	1	100%	
2.10	28 Stockwhip Dve	Tue 19/07/22	Tue 19/07/22	1	100%	
2.11	Roylat Street	Wed 20/07/22	Wed 20/07/22	1	100%	
2.12	Cadet Court	Thu 21/07/22	Thu 21/07/22	1	100%	
2.13	McKinnon Road - Section 1	Sun 24/07/22	Mon 25/07/22	2	100%	
2.14	McKinnon Road Intersection	Tue 26/07/22	Tue 26/07/22	1	100%	
2.15	McCourt Road - Section 1	Wed 27/07/22	Thu 28/07/22	2	100%	
2.16	McCourt Road - Section 2	Fri 29/07/22	Tue 02/08/22	5	100%	
2.17	Callanan Road	Wed 03/08/22	Wed 03/08/22	1	100%	
2.18	Toupein Road	Thu 04/08/22	Thu 04/08/22	1	100%	
2.19	Temple Tce IB Section 2	Sat 06/08/22	Sat 06/08/22	1	100%	
3	**Seal Works**					-
3.1	Sonder Crescent	Mon 30/05/22	Mon 30/05/22	1	100%	
3.2	Hugh court	Mon 30/05/22	Mon 30/05/22	1	100%	1
3.3	Rudolph Court	Tue 31/05/22	Tue 31/05/22	1	100%	
3.4	Connaught Court	Tue 31/05/22	Tue 31/05/22	1	100%	
3.5	Negri Street	Thu 02/06/22	Thu 02/06/22	1	100%	
3.6	Niemann Court	Fri 03/06/22	Fri 03/06/22	1	100%	
3.7	Hang Gong Avenue	Fri 03/06/22	Fri 03/06/22	1	100%	
3.8	Callanan Road	Sat 04/06/22	Sat 04/06/22	1	100%	
3.9	Riveral Court	Wed 08/06/22	Wed 08/06/22	1	100%	
3.10	Cadet Court	Wed 08/06/22	Wed 08/06/22	1	100%	
3.11	Phineaus Court	Wed 08/06/22	Wed 08/06/22	1	100%	
3.12	Hayes Court	Thu 09/06/22	Thu 09/06/22	1	100%	
3.13	Wodyetia Close	Mon 25/07/22	Mon 25/07/22	1	100%	
3.14	Cocos Grove	Mon 25/07/22	Mon 25/07/22	1	100%	
3.15	Carpentaria Court	Tue 26/07/22	Tue 26/07/22	1	100%	
3.16	Moorhen Circuit	Wed 27/07/22	Wed 27/07/22	1	100%	
3.17	Flametree Circuit	Thu 28/07/22	Thu 28/07/22	1	100%	
4	***Practical Completion***	Wed 10/08/22	Wed 10/08/22	1	100%	1